


## Inspection Certificate



<b>ID number:</b> 000241  <b>Date:</b> 05/06/2024  <b>Serial No:</b> SB3919/19  <b>Blower:</b> Box Fan 1.5HP	<b>Manufacture:</b> Galaxy leisure  <b>Size:</b> Ø 5m x 0.9m  <b>Type:</b> Rodeo Base  <b>Place of Test:</b> Glasgow	
--	--	--

Inflated Structure	Detail	p	f	n/a	Slides	p	f	n/a
Security of Seams and stitching		X			Wall Height			X
Walls and towers / stability		X			Run Out			X
Anchor points & Accessories	4	X			Clamber step			X
Step / Ramp size		X			Slide Sheet			X
Rope ladders / foam climbs / netting				X	<b>Connecting Parts</b>			
Fabric strength / flame retardant / Thread		X			Bed Connections			X
Pressure / Air loss	1.97KPA	X			Wall Connections			X
Fall off Height	450	X			<b>Blower</b>	p	f	n/a
Bed panels and steps		X			Blower tube	X		
Trough Depth	60/450	X			Suitability	X		
Entrapment		X			Inlet/outlet mesh	X		
Grounding		X			Cable /Plug	X		
Ropes				X	Impeller	X		
Zips	1covered	X			Return flap	X		
Windows				X	Pat test – customers ownm			X
Artwork	printed			X	<b>Max User Height</b>			
Markings / Identification		X			1.0m	1		
<b>Totally Enlosed Structures</b>					1.2m	1		
Emergency Exits and markings				X	1.5m	1		
Deflation / Evacuation				X	1.8m	1		

Please note a full visual inspection is carried out on all of the components as listed above. We do not have the facility however of carrying out “pull tests” on bungee cords, clips, fasteners or metal components associated with their use. Operators must ensure that they monitor the condition of these prior to each period of use.

## PASSED

This inflatable was inspected using appropriate parts of the EN14960:2019 standard.

	<p><b>This Inflatable must be operated as per manufacturer’s guidelines.</b></p> <p>Notes:</p> <p>Certificate Expiry Date: 05/06/2025</p> <p>Inspection Body: Scotbounce Ltd</p> <p>Print Name: Billy Collins</p> <p>Signature : </p>
--	---