


## Inspection Certificate


<b>ID number:</b> 0550	<b>Manufacture:</b> N/A	
<b>Date:</b> 09/06/2024	<b>Size:</b> 3.6 x 3.6 x 1.9m	
<b>Serial No:</b> SB550/22	<b>Type:</b> Rodeo Base	
<b>Blower:</b> Box Fan 1.5hp	<b>Place of Test:</b> Glasgow	

Inflated Structure	Detail	p	f	n/a	Slides	p	f	n/a
Security of Seams and stitching		X			Wall Height			X
Walls and towers / stability		X			Run Out			X
Anchor points & Accessories	4	X			Clamber step			X
Step / Ramp size		X			Slide Sheet			X
Rope ladders / foam climbs / netting				X	<b>Connecting Parts</b>			
Fabric strength / flame retardant / Thread		X			Bed Connections			X
Pressure / Air loss	1.09kpa	X			Wall Connections			X
Fall off Height	500	X			<b>Blower</b>	<b>p</b>	<b>f</b>	<b>n/a</b>
Bed panels and steps		X			Blower tube	X		
Trough Depth	50/350	X			Suitability	X		
Entrapment		X			Inlet/outlet mesh	X		
Grounding		X			Cable /Plug	X		
Ropes				X	Impeller	X		
Zips	2covered	X			Return flap	X		
Windows				X	Pat test – customer own			X
Artwork	handpainted	X			<b>Max User Height</b>			
Markings / Identification		X			1.0m	/		
<b>Totally Enclosed Structures</b>					1.2m	1		
Emergency Exits and markings				X	1.5m	1		
Deflation / Evacuation				X	1.8m	1		

Please note a full visual inspection is carried out on all of the components as listed above. We do not have the facility however of carrying out “pull tests” on bungee cords, clips, fasteners or metal components associated with their use. Operators must ensure that they monitor the condition of these prior to each period of use.

# PASSED

This inflatable was inspected using appropriate parts of the EN14960:2019 standard.

	<b>This Inflatable must be operated as per manufacturer’s guidelines.</b>
	Notes:
	Certificate Expiry Date: 09/06/2025
	Inspection Body: Scotbounce Ltd
	Print Name: Billy Collins
Signature :	